



PROPERTY CHANGES SINCE JUNE 30, 1918.

A.F.E.No.	DATE	DESCRIPTION
369	4-25-19	Apply 400 additional 7"x8 1/2" tie plates to Main Track - Mile 64.
371	4-30-19	Replace 60" angle bars with 60" 24" Cont. Jps. Mile 63=147. Mile 64=351.
677	9-20-21	Lay 80" rail in Main Track - sta. 3355+54 to 3367+90.
701	1-31-22	Retire all roadway property by sale to T.C.R.R. Co.
53	2-1-22	Addition of all roadway property by purchase from T.C.R.R. Co.
1423	12-31-22	Construct R/W Fence, S. side, sta. 3348+45 to 3355+50. Retire R/W Fence, S. side, sta. 3348+45 to 3353+65. Const. R/W Fence, N. side, 3353+65 to 3355+50. Retire Fence, N. side, 3353+65 to 3359+00.
22	6-22-23	Apply add. 7"x9" tie plates to Main Track, Mile 63=2192. Mile 64=1392.
285	9-25-23	Widen fills for Main Track - Miles 63 and 64.
15	12-31-23	Lay 80" rail in Main Track - sta. 3302+45 to 3355+54.
1020	12-31-23	Apply 65 Cu. Yd. Slag ballast and convert 319 Cu. Yd. Cinder ballast to embankment - Mile 63.
1474	12-31-23	Apply 55 Cu. Yd. Slag ballast and convert 55 Cu. Yd. Cinder ballast to embankment - Mile 64.
270	3-10-24	Retire and replace R/W Fence, S. side, sta. 3302+45 to 3308+80.
320	3-10-24	Retire approaches to Br. #62.10-92' long, and portion of steel bridge deck, B.D. applied.
1020	12-31-24	Apply 51 Cu. Yd. Slag ballast and convert 51 Cu. Yd. Cinder ballast to embankment - Mile 64.
473	10-16-25	Lay 80" rail in Main Track - sta. 3275+22 to 3302+45.
1020	12-31-25	Apply 153 Cu. Yd. Slag ballast and convert 153 Cu. Yd. Cinder ballast to embankment - Mile 63.
1366	1925	Apply 387 Cu. Yd. Slag ballast and convert 387 Cu. Yd. Cinder ballast to embankment - Mile 64.
399	2-10-26	Retire 249 cross ties from Main Track - Mile 63. Place 66 cross ties in Main Track - Mile 64.
1020	12-31-26	Apply add. 7"x9" tie plates to Main Track, Mile 63=26. Mile 64=514.
1429	12-31-26	Apply 237 Cu. Yd. Stone ballast and convert 237 Cu. Yd. Cinder ballast to embankment - Mile 63.
1020	12-31-26	Construct R/W Fence, N. side, sta. 3276+00 to 3278+40 and sta. 3281+50 to 3283+50. S. side, sta. 3276+00 to 3278+40 and sta. 3279+73 to 3286+00. S. side, sta. 3273+66 to 3278+40 and 3283+00 to 3276+52.
1020	12-31-27	Apply 310 Cu. Yd. Stone ballast and convert 310 Cu. Yd. Cinder ballast to embankment - Mile 63.
1605	1928	Retire and replace R/W Fence, N. side, sta. 3286+00 to 3310+93.
693	2-10-29	Apply add. tie plates, Mile 64=735-7'10" and 1000-7'18 1/2".
808	5-10-29	Apply add. 7"x9" tie plates to Main Track, Mile 63=450. Mile 64=735.
988	6-14-29	Install double 8" inner guard rail - sta. 3355+60 to sta. 3363+10.
1097	11-13-29	Lay 80" rail in Main Track - sta. 3262+30 to sta. 3275+22.
992	12-31-29	Apply add. ballast to Main Track, Mile 63=346 Cu. Yd. Mile 64=733 Cu. Yd.
1114	12-31-30	Apply 77 Cu. Yd. odd. Stone ballast - Mile 63.
1576	Dec. 1930	Retire and replace R/W Fence, N. side, sta. 3342+92 to sta. 3348+45.
1190	May 1931	Apply add. 7"x9" tie plates to Main Track, Mile 63=630. Mile 64=120.
1300	6-24-32	Place 36 add. 7"x10" tie plates in Main Track - Mile 63.
1353	12-31-32	Apply 107 Cu. Yd. odd. Stone ballast to Main Track - Mile 64.
1563	Apr. 1935	Apply add. 7"x10" tie plates, Mile 63=94. Mile 64=826.
1212	Feb. 1935	Lay 90" rail, Main Track - sta. 3262+30 to 3275+22.
1736	12-31-36	Place 34 Cu. Yd. stone ballast in M.T. Mile 63.
1731	12-31-36	Construct R/W Fence, both sides, sta. 3319+68 to sta. 3359+58, retire fence S. side, sta. 3349+68 to sta. 3353+50. N. side, sta. 3353+65 to sta. 3355+50.
1737	12-31-34	Place tie plates in M.T. Mile 63.
1877	2-37	Replace wood box under private crossing at Sta. 3333+07 with 18" C.G.I. Pipe.
2012	2-38	Place 18"x16" C.G.I. pipe under public crossing at Sta. 3296+57.
2006	12-31-38	Place tie plates in M.T. Mile 63.

RIGHT-OF-WAY AND TRACK MAP
EASTERN DIVISION
 TENNESSEE CENTRAL RAILROAD
 STATION 3262+30 TO STATION 3367+90
 SCALE, 1 IN = 200 FT. JUNE 30, 1918

080-011